



ID	Task Name	Duration	Start	Finish	Feb '11	Mar '11	Apr '11	May '11	Jun '11	Jul '11	Aug '11	Sep '11	Oct '11	Nov '11	Dec '11	Jan '12	Feb '12	Mar '12	Apr '12	May '12	Jun '12	Jul '12	Aug '12	Sep '12	Oct '12					
					30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23
38	Contract 3 - Mason Lands / St. Joseph St. / Angelina St. North	17.2 wks	Mon 6/13/11	Mon 10/10/11	on Lands / St. Joseph St. / Angelina St. North																									
39	Tender Period	2.2 wks	Mon 6/13/11	Mon 6/27/11	Tender Period																									
40	Award	2 wks	Tue 6/28/11	Mon 7/11/11	Award																									
41	Order Material	3 wks	Tue 7/12/11	Mon 8/1/11	Order Material																									
42	Mobilize/Commence	2 days	Tue 8/2/11	Wed 8/3/11	Mobilize/Commence																									
43	Erosion & Sediment Control / Locates	12 days	Thu 8/4/11	Fri 8/19/11	Erosion & Sediment Control / Locates																									
44	Traffic Control Plan	12 days	Thu 8/4/11	Fri 8/19/11	Traffic Control Plan																									
45	Road Diversion/Detour	6 days	Mon 8/22/11	Mon 8/29/11	Road Diversion/Detour																									
46	Construction	6 wks	Tue 8/30/11	Mon 10/10/11	Construction																									
47	HDD St. Joseph	4 wks	Tue 8/30/11	Mon 9/26/11	HDD St. Joseph																									
48	\$925,000	0 wks	Mon 9/26/11	Mon 9/26/11	\$925,000																									
49	Mason Lands (open cut)	2 wks	Tue 8/30/11	Mon 9/12/11	Mason Lands (open cut)																									
50	\$280,000	0 wks	Mon 9/12/11	Mon 9/12/11	\$280,000																									
51	Angelina St. North (open cut)	4 wks	Tue 8/30/11	Mon 9/26/11	Angelina St. North (open cut)																									
52	\$490,000	0 wks	Mon 9/26/11	Mon 9/26/11	\$490,000																									
53	Restorations	2 wks	Tue 9/27/11	Mon 10/10/11	Restorations																									
54	\$100,000	0 wks	Mon 10/10/11	Mon 10/10/11	\$100,000																									
55	Costs to October 31, 2011: \$1,995,000	0 wks	Mon 10/10/11	Mon 10/10/11	Costs to October 31, 2011: \$1,995,000																									
56																														
57	Contract 1 - Scugog River Crossing	16.6 wks	Mon 6/27/11	Wed 10/19/11	Contract 1 - Scugog River Crossing																									
58	Tender Period	2.6 wks	Mon 6/27/11	Wed 7/13/11	Tender Period																									
59	Award	3 wks	Thu 7/14/11	Wed 8/3/11	Award																									
60	Order Material / Shop Drawings (if tunnel)	2 wks	Thu 8/4/11	Wed 8/17/11	Order Material / Shop Drawings (if tunnel)																									
61	Mobilize/Commence	0 wks	Wed 8/17/11	Wed 8/17/11	Mobilize/Commence																									
62	Erosion & Sediment Control / Clearing	4 wks	Fri 8/5/11	Thu 9/1/11	Erosion & Sediment Control / Clearing																									
63	Construction	9 wks	Thu 8/18/11	Wed 10/19/11	Construction																									
64	River Crossing	5 wks	Thu 8/18/11	Wed 9/21/11	River Crossing																									
65	\$1,880,000	0 wks	Wed 9/21/11	Wed 9/21/11	\$1,880,000																									
66	Open Cut West of River	3 wks	Thu 8/18/11	Wed 9/7/11	Open Cut West of River																									
67	\$50,000	0 wks	Wed 9/7/11	Wed 9/7/11	\$50,000																									
68	Open Cut East of River	2 wks	Thu 9/8/11	Wed 9/21/11	Open Cut East of River																									
69	\$600,000	0 wks	Wed 9/21/11	Wed 9/21/11	\$600,000																									
70	Connection at LNPS	2 wks	Thu 9/22/11	Wed 10/5/11	Connection at LNPS																									
71	\$150,000	0 wks	Wed 10/5/11	Wed 10/5/11	\$150,000																									
72	Restorations	2 wks	Thu 10/6/11	Wed 10/19/11	Restorations																									
73	\$30,000	0 wks	Wed 10/19/11	Wed 10/19/11	\$30,000																									
74	Costs to October 31, 2011: \$2,770,000	0 wks	Wed 10/19/11	Wed 10/19/11	Costs to October 31, 2011: \$2,770,000																									
75																														
76																														

