

City Kawartha Lakes, Tender Schedule

Version 2 Updated: June 16, 2011
 Version 3 Updated: June 27, 2011
 Version 4 Updated: July 6, 2011
 Version 5 Updated: July 27, 2011

Order of Tender	Contract Number/Scope	City Contract #	Draft to City for Review	Tender Out Projected	Tenders Back	Actual Tender Dates	Council Dates	Award	Start Date	Anticipated Completion	Contractor
1	4 - Gravity (Mason, etc.)	2011-61-CT	**4/21/2011	**5/10/2011	26/05/2011	May 10 to May 27 Extended to May 31		June 7/11	Aug 10/11	70 days Oct 15/11 ±	North Rock Group Ltd.
2	2 - Gravity and FM (Dunster/Stirling Bridge)	2011-59-CT	**6/1/2011	13/06/2011	29/06/2011	June 14 to June 29	July 12/11	July 26/11	Aug 22/11	Nov. 5/11	L. W. Bray Construction
3	3 - Forcemain (St Joseph/Angeline) added from north of river	2011-60-CT	20/06/2011	30/06/2011	14/07/2011	June 30 - July 14 Extended to July 19		July 26/11	Aug 22/11	Oct. 26/11	North Rock Group Ltd.
4	5 - Jennings Creek Pumping Station See Note 6	2011-62-CT	TBC	8/22/2011 TBC	09/09/2011			Sept 15/11	Sept 23/11	June 2012	Potential to send preview to tenderers
5	1 - Forcemain (River Crossing) ** See Note 5	2011-58-CT	TBC 2011	TBC	TBC						
6	6- Moose Rd. (Sewers, Decom UPS)	2011-63-CT	TBC 2011	TBC - April 2012	TBC - May/12	Spring 2012		May 2012	June 2012		

Note;

- ** Actual date the draft tender went to City for review. Tenders typically close Thursdays
- 1. Need 'award' process identified by the City (i.e. Council Meetings). C. Weldon advised award required for the next contracts can be done by staff.
- 2. Construction start dates are set 2 weeks after award date to allow for utility locates and material supply
- 3. Start Dates for overall detailed schedules subject to fine tuning where start date is identified.
- 4. Draft tenders to City lagged as design matters being resolved. "Tender Out" dates still achievable, subject to City acceptance of document